

City of San Marcos Projects affecting Texas State

Construction

CM Allen Reconstruction – Final completion - late November 2019.

Currently 80% complete.

Roadway will open once Sights and Sounds ends. Crosswalk at Hopkins open is for pedestrians.

Mill Street Reconstruction – Final completion – December 2019

Currently 80% complete

Waterline, storm drain trunk lines and curb inlets installed along Mill St and Uhland Road. Phase II traffic control plan is in place.

Design - Projects ordered by anticipated construction schedule.

Hopkins Street Improvements: Bishop to Moore – Design Complete

Construction, January/February 2020

Reconstruction of the road and utilities.

Drainage improvements will include downstream infrastructure to Purgatory Creek.

Sessom/Academy Drainage & Intersection Improvements – Design 100%, February 2020

Construction, Summer 2020

Currently finalizing an ILA between the City and TxState

Texas State provided comments on during 60% design phase.

Sessom Creek Improvements, Phase 1 – Design 90%, Summer 2019

Construction, 2020

Stabilization of Sessom Creek and utility replacement from N.LBJ to Canyon Road

Guadalupe Street Improvements from University to Grove – Design 100%, October 2019

Construction, Winter/Spring 2020

Guadalupe Street from University Drive to Grove Street

Street parking layouts, sidewalk improvements, bike lane along the corridor, bike signals at intersections, bike crossings at the UPRR tracks.

East Aquarena Springs Drive Reconstruction – Design 100%, November 2019

Construction, Summer 2020

Reconstruction to reverse the superelevation of the road, allowing for improved traffic flow and eliminate the current safety hazard. The project will also address drainage issues in the area.