

City of San Marcos Projects affecting Texas State

Construction

Reclaimed Water Expansion Project

Final pipeline alignment along McKie underway. Anticipated completion, October 2018.

Loop 82 Overpass

Construction - Fall 2015 – Fall 2018

Final striping and asphalt complete. Punch list walk through scheduled for week of 9/10.

CM Allen Reconstruction – Roadway expected to reopen in late April 2018⁹. Final project completion expected in late Summer 2018⁹.

Design

Transportation Master Plan – TMP report was finalized in March 2018 and presented to Council on May 15th, 2018. City staff is addressing comments received from City Council. Possible adoption in October 2018.

Mill Street - Design & construction of pavement & drainage improvements along Mill Street from the intersection of Uhland Road and Mill Street to approx. 1500' north. Utilities relocation work has been completed. Bid opening is scheduled for September 10, 2018. Construction is scheduled to begin in fall of 2018

Hopkins Street Improvements: Bishop to Moore – Design is in progress. Project includes the reconstruction of the road and utilities. Drainage improvements will include downstream infrastructure and an outfall to Purgatory Creek. Construction will begin in mid 2019.

Sessom/Academy Drainage & Intersection Improvements – The project is currently in design process. 60% design review was completed in July 2018. Tx State provided comments on the proposed design. Design phase is expected to be completed by May 2019 and construction phase is expected to start in September 2019.

Drainage Master Plan – Approved Master Plan has been posted to City website.

Sessom Waterline Repair – design underway to repair/replace broken water main along Sessom Dr. near Salt Grass restaurant. 90% design received and in review. Construction expected early 2019.

Aquarena Springs Waterline Rehabilitation. Design is underway to rehabilitate the waterline between the bridge at Aquarena Springs Dr. and Sessom, and Charles Austin Drive. This will be a trenchless construction to line the waterline to minimize disruption to the road. Construction is anticipated late 2018/Early 2019.

City of San Marcos Projects affecting Texas State

Sessom Creek Improvements, Phase 1 – The project is currently in design process. 60% design are due in late October 2018. Project includes the stabilization of Sessom Creek from N.LBJ to Loquat Road as well as utility replacement within the same limits. Construction will begin in early 2020