

City of San Marcos Projects affecting Texas State Construction

CM Allen Reconstruction – Final project completion expected in mid-October 2019. Demo 100% complete. Subgrade preparation and flexible base installation 80% complete. Storm drain installation is 90% complete. Sanitary sewer and water line relocations are 95%. Roadway work expected to resume in mid-June. Temporary pedestrian crossing of CM Allen at Hopkins to be implemented over the next week for summer events in the park.

Mill Street Reconstruction - The reconstruction of Mill Street is currently underway. Waterline, storm drain trunk lines and curb inlets have been installed along Mill St and Uhland Road and the contractor is currently working on roadway flex base and asphalt. From January 2019 till the final construction, phase 1 and phase 2 traffic control plan will remain in place to facilitate full depth reconstruction. Mill Street is expected to reopen by fall 2019.

Aquarena Springs Waterline Rehabilitation. This project will rehabilitate the waterline between along Aquarena Springs Dr. between Sessom Dr and Charles Austin Drive. This will be a trenchless construction (pipe bursting) to replace the waterline to minimize disruption to the road. Construction will start June 11th and be complete by Early August, 2019.

Design

Hopkins Street Improvements: Bishop to Moore – Design is in progress. Project includes the reconstruction of the road and utilities. Drainage improvements will include downstream infrastructure and an outfall to Purgatory Creek. Construction will begin in Fall 2019.

Sessom/Academy Drainage & Intersection Improvements – The project is currently in design process. Tx State provided comments on the proposed 60% design. 90% design is due by August 2019 with 100% Design phase is expected to be completed by October 2019 and construction phase is expected to start in Winter/Spring 2019: 2020

Sessom Creek Improvements, Phase 1 – The project is currently in design process. 90% design are due in summer of 2019. Project includes the stabilization of Sessom Creek from N.LBJ to Canyon Road as well as utility replacement within the same limits. Construction will begin in 2020

Uhland Road Improvements – The project is funded with CDBR-DR funds involving the complete reconstruction and widening of Uhland Rd. from IH-35 Frontage Rd to River Road approximately 300 ft. past the Aquarena Springs Drive. This project also will construct a storm water system, a 10 ft. sidewalk extended to Aquarena Springs Drive, water and wastewater improvements. Design is at 90% stage. Construction currently expected to begin Spring 2020.

City of San Marcos Projects affecting Texas State

Guadalupe Street Improvements from University to Grove - Project scope includes development of design plans for S. Guadalupe Street from University Drive to Grove Street including street parking layouts, sidewalk improvements, incorporation of bike lane along the corridor, bike signals at intersections, design of Bike crossings at the UPRR tracks and coordination with UPRR. 100% Design phase is expected to be completed by August 2019 and construction phase is expected to start in winter 2020.

East Aquarena Springs Drive Reconstruction - The project scope includes engineering services for the reconstruction of East Aquarena Springs Drive at a horizontal curve to reverse the superelevation of the road, allowing for improved traffic flow and eliminate the current safety hazard. The project will also address drainage issues in the area. 60% design is due by October 2019 with 100% Design phase is expected to be completed by February 2020 and construction phase is expected to start in fall 2020.